GWALIOR MUNICIPAL CORPORATION

WATER QUALITY SURVEILLANCE & ENVIRONMENTAL HEALTH CELL - ISO/IEC 17025:201

Central Analytical Testing Laboratory, Maharaj Bada Central Facility, Gwalior (M.P.)

NABL CERTIFIED TC-8491
Statutory BIS IS 10500:2012

FEEDER DISINFECTION & TURBIDITY ASSAY SHEET

Gol Pahariya Feeder Reservoir post-flush optical clearance verification

REPORT / TRACKING ID:	GWL-ASSAY-35695	**SAMPLING DATE:**	03 November 2026
MONITORING STATION:	Ward 07 - Gol Pahariya Feeder Reservoir Station	**ANALYSIS PROTOCOL:**	Spectrophotometric Batch
ACCREDITED CHEMIST:	Vikas M. (Sanitation & Water Works Officer)	**SECURITY SEAL:**	SSE-KMS AES-256 Encrypted
AWS S3 OBJECT KEY:	`reports/policies/ward07_feeder_turbidity_spectrophotometry.pdf`		

#	WATER QUALITY PARAMETER	METHOD / INSTRUMENT	BIS IS 10500 LIMIT	RESULT	STATUS
01	**Nephelometric Turbidity**	Benchtop Ratio Turbidimeter	Max 1.0 NTU	**0.75 NTU**	**PASS**
02	**Potential of Hydrogen (pH)**	Electrometric Calibrated Probe	6.5 - 8.5	**7.30**	**PASS**
03	**Total Dissolved Solids (TDS)**	Gravimetric Method	Max 500 mg/L	**380 mg/L**	**PASS**
04	**Alkalinity (as CaCO3)**	Acid Titration Method	Max 200 mg/L	**140 mg/L**	**PASS**
05	**Total Hardness (as CaCO3)**	EDTA Complexometric Titration	Max 200 mg/L	**165 mg/L**	**PASS**
06	**Escherichia Coli (E. Coli)**	Enzyme Substrate Test	0 CFU/100ml	**0 CFU/100ml**	**PASS**

STATUTORY VERDICT & FINDINGS:

VERDICT: Optical clarity and microbiological parameters compliant with BIS standards.

Turbidity reduced from 1.85 NTU pre-wash to 0.75 NTU nominal. Approved for feeder flow.

EXAMINED & CERTIFIED BY:

Vikas M. (Sanitation & Water Works Officer)

NABL National Accreditation Board Certification #TC-8491

GMC PHED SEAL
VERIFIED & SEALED
SHA-256: e3b0c442...

STATUTORY CLEARANCE AUTHORITY:

GMC Water Works Directorate, Gwalior

Public Health Engineering Department, M.P. Government