GWALIOR MUNICIPAL CORPORATION

WATER QUALITY SURVEILLANCE & ENVIRONMENTAL HEALTH CELL - ISO/IEC 17025:201

Central Analytical Testing Laboratory, Maharaj Bada Central Facility, Gwalior (M.P.)

NABL CERTIFIED TC-8491
Statutory BIS IS 10500:2012

FIELD SURVEILLANCE & RESIDUAL CHLORINE INVESTIGATION

Incident corrective action and sodium hypochlorite booster dosing log

REPORT / TRACKING ID:	GWL-SURV-35697	**SAMPLING DATE:**	04 November 2026
MONITORING STATION:	Ward 28 - Sikandar Kampoo Sub-Surface Supply Station	**ANALYSIS PROTOCOL:**	Spectrophotometric Batch
ACCREDITED CHEMIST:	A. K. Verma (Senior Engineer, Zonal Engineering Unit)	**SECURITY SEAL:**	SSE-KMS AES-256 Encrypted
AWS S3 OBJECT KEY:	`reports/field-sheets/gmc-ward-28/ward28_chlorine_depletion_investigation.pdf`		

#	WATER QUALITY PARAMETER	METHOD / INSTRUMENT	BIS IS 10500 LIMIT	RESULT	STATUS
01	**Free Residual Chlorine (Pre-flush)**	DPD Field Photometer	Min 0.20 mg/L	**0.05 mg/L**	**FLAGGED**
02	**Potential of Hydrogen (pH)**	Digital Pen Meter	6.5 - 8.5	**7.85**	**PASS**
03	**Nephelometric Turbidity**	Portable Nephelometer	Max 1.0 NTU	**1.10 NTU**	**FLAGGED**
04	**Total Dissolved Solids (TDS)**	Field Conductivity Meter	Max 500 mg/L	**460 mg/L**	**PASS**
05	**Free Residual Chlorine (Post-flush)**	DPD Field Photometer	0.2 - 1.0 mg/L	**0.55 mg/L**	**RESTORED**
06	**Microbial Presumptive Test**	Colilert 24-hr Rapid Screening	0 CFU/100ml	**0 CFU/100ml**	**PASS**

STATUTORY VERDICT & FINDINGS:

VERDICT: Residual chlorine depletion successfully corrected via secondary booster chlorination.

Secondary flushing restored residual chlorine to nominal 0.55 mg/L across all downstream taps.

EXAMINED & CERTIFIED BY:

A. K. Verma (Senior Engineer, Zonal Engineering Unit)

NABL National Accreditation Board Certification #TC-8491

GMC PHED SEAL
VERIFIED & SEALED
SHA-256: e3b0c442...

STATUTORY CLEARANCE AUTHORITY:

GMC Water Works Directorate, Gwalior

Public Health Engineering Department, M.P. Government